

Maya Lin School Modernization						Plot - Preliminary Schedule				25-Oct-16 18:04			
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2017							
						May	Jun	Jul	Aug	Sep	Oct		
Maya Lin School Modernization		107	01-May-17	29-Sep-17	0								
Key Dates & Milestones		107	01-May-17	29-Sep-17	0								
MS0060	Early Start at Administration Building Area	0	01-May-17*		0	◆ Early Start at Administration Building Area, 01-May-17*							
MS0070	Last Day of 2016 / 2017 School Year	0	08-Jun-17*		0	◆ Last Day of 2016 / 2017 School Year, 08-Jun-17*							
MS0080	Est. First Day of 2017 / 2018 School Year	0	21-Aug-17*		0	◆ Est. First Day of 2017 / 2018 School Year, 21-Aug-17*							
MS0090	Final Completion	0		29-Sep-17	0	◆ Final Completion,							
Summary		102	01-May-17	22-Sep-17	5								
Overall Project Summary		102	01-May-17	22-Sep-17	5								
PSUM1000	Site Work	16	01-May-17	22-May-17	56	Site Work							
PSUM2000	Lobby / Entrance 159-160	18	09-Jun-17	05-Jul-17	61	Lobby / Entrance 159-160							
PSUM3000	Administration & Special Ed 119 - 128	66	01-May-17	02-Aug-17	6	Administration & Special Ed 119 - 128							
PSUM4000	Classrooms 147 & 151	44	09-Jun-17	10-Aug-17	0	Classrooms 147 & 151							
PSUM5000	Classrooms 102 - 116 ((N) Windows)	43	09-Jun-17	09-Aug-17	1	Classrooms 102 - 116 ((N) Windows)							
PSUM6000	Classrooms 202 - 220 ((N) Windows)	36	09-Jun-17	31-Jul-17	8	Classrooms 202 - 220 ((N) Windows)							
PSUM7000	Exterior Plaster / Finishes - All Floors	54	10-Jul-17	22-Sep-17	0	Exterior Plaster / Finishes - All Floors							
PSUM8000	Interior Closeout	18	26-Jul-17	18-Aug-17	0	Interior Closeout							
Site Work		97	01-May-17	15-Sep-17	5								
Site Work - South		16	01-May-17	22-May-17	56								
SITE2000	Sawcut Demolition	5	01-May-17	05-May-17	56	Sawcut Demolition							
SITE2010	Form/Place/Finish Sloped Walks	5	08-May-17	12-May-17	61	Form/Place/Finish Sloped Walks							
SITE2020	Form/Place/Finish Walks	10	08-May-17	19-May-17	56	Form/Place/Finish Walks							
SITE2030	Truncated Domes	1	22-May-17	22-May-17	56	Truncated Domes							
SITE2040	Install Handrails	1	15-May-17	15-May-17	61	Install Handrails							
Site Work - East		5	01-May-17	05-May-17	67								
SITE4000	Sawcut Demolition	1	01-May-17	01-May-17	68	Sawcut Demolition							
SITE4010	Remove (E) CL Fencing	2	01-May-17	02-May-17	67	Remove (E) CL Fencing							
SITE4020	Concrete Footings for (N) Ornamental Fence & Gate	2	03-May-17	04-May-17	67	Concrete Footings for (N) Ornamental Fence & Gate							
SITE4030	Install (N) Ornamental Fence & Gate	1	05-May-17	05-May-17	67	Install (N) Ornamental Fence & Gate							
SITE4040	Form/Place/Finish Concrete Paving at Doorway	3	02-May-17	04-May-17	68	Form/Place/Finish Concrete Paving at Doorway							
Site Work - North West		97	01-May-17	15-Sep-17	5								
SITE5000	Sawcut Demolition Concrete/Steps/Landings	1	01-May-17	01-May-17	29	Sawcut Demolition Concrete/Steps/Landings							
SITE5010	Demo - Bike Rack	1	01-May-17	01-May-17	29	Demo - Bike Rack							
SITE5020	Form/Place/Finish Sloped Walks & Stairs	5	02-May-17	08-May-17	60	Form/Place/Finish Sloped Walks & Stairs							
SITE5030	Form/Place/Finish Walks	5	09-May-17	15-May-17	60	Form/Place/Finish Walks							
SITE5040	Install Handrails	1	16-May-17	16-May-17	60	Install Handrails							
SITE5050	Exterior Drinking Fountains	1	15-Sep-17	15-Sep-17	5	Exterior Drinking Fountains							
Classroom Building		107	01-May-17	29-Sep-17	0								
Exterior - All Floors		59	10-Jul-17	29-Sep-17	0								
EXT8000	Bracket Plates for Sunshades	3	10-Jul-17	12-Jul-17	20	Bracket Plates for Sunshades							
EXT8010	Sprayed Insualtion	5	17-Jul-17	21-Jul-17	0	Sprayed Insualtion							
EXT8020	Exterior Insulation	3	24-Jul-17	26-Jul-17	0	Exterior Insulation							
EXT8030	Metal Lath & Trim	10	27-Jul-17	09-Aug-17	0	Metal Lath & Trim							
EXT8040	Plaster - Scratch & Brown Coat	15	10-Aug-17	30-Aug-17	0	Plaster - Scratch & Brown Coat							
EXT8050	Plaster - Final Coat	5	08-Sep-17	14-Sep-17	0	Plaster - Final Coat							
EXT8060	Hang Exterior Doors	2	24-Jul-17	25-Jul-17	42	Hang Exterior Doors							
EXT8070	Exterior Signage	1	15-Sep-17	15-Sep-17	5	Exterior Signage							
EXT8080	Exterior Drinking Fountains	1	15-Sep-17	15-Sep-17	5	Exterior Drinking Fountains							
EXT8090	Louvers	3	15-Sep-17	19-Sep-17	3	Louvers							
EXT8100	Instlal Sunshades	5	15-Sep-17	21-Sep-17	0	Instlal Sunshades							
Remaining Level of Effort Actual Level of Effort Remaining Work Critical LOE Actual Work Critical Remaining Work						Page 1 of 5				TASK filter: All Activities			
										© Oracle Corporation			

Maya Lin School Modernization						Plot - Preliminary Schedule				25-Oct-16 18:04			
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2017							
						May	Jun	Jul	Aug	Sep	Oct		
	INR2130	Make Up Electrical Sub-Panels - Telecom & Data	2	08-Jun-17	09-Jun-17	42		Make Up Electrical Sub-Panels - Telecom & Data					
	INR2200	Batt Insulation	1	05-Jun-17	05-Jun-17	20		Batt Insulation					
	Interior Finishes		41	06-Jun-17	02-Aug-17	6							
	INT2000	Hang Gypboard	3	06-Jun-17	08-Jun-17	20		Hang Gypboard					
	INT2010	Tape/Top/Finish Gypboard on Walls & Ceilings	4	09-Jun-17	14-Jun-17	20		Tape/Top/Finish Gypboard on Walls & Ceilings					
	INT2020	Firestopping	1	15-Jun-17	15-Jun-17	22		Firestopping					
	INT2030	1st, 2nd, & Final Coat Paint on Walls & Ceilings	3	15-Jun-17	19-Jun-17	20		1st, 2nd, & Final Coat Paint on Walls & Ceilings					
	INT2040	Grid for Suspended Ceilings	3	20-Jun-17	22-Jun-17	20		Grid for Suspended Ceilings					
	INT2050	Fire Sprinkler Drops to Ceiling Grid	2	23-Jun-17	26-Jun-17	20		Fire Sprinkler Drops to Ceiling Grid					
	INT2060	HVAC Duct Drops to Ceiling Grid	1	23-Jun-17	23-Jun-17	21		HVAC Duct Drops to Ceiling Grid					
	INT2070	Light Fixtures & Trim to Ceiling Grid	1	23-Jun-17	23-Jun-17	21		Light Fixtures & Trim to Ceiling Grid					
	INT2080	Drop Acoustical Tile in Ceiling Grid	1	27-Jun-17	27-Jun-17	20		Drop Acoustical Tile in Ceiling Grid					
	INT2090	Install Casework, incl. Tops	3	28-Jun-17	30-Jun-17	20		Install Casework, incl. Tops					
	INT2095	Install Sinks at Casework	1	28-Jun-17	28-Jun-17	29		Install Sinks at Casework					
	INT2100	Install Interior Windows / Glazing	1	28-Jun-17	28-Jun-17	25		Install Interior Windows / Glazing					
	INT2110	HVAC Finish & Trim	4	03-Jul-17	07-Jul-17	23		HVAC Finish & Trim					
	INT2120	HVAC Finish & Trim for Controls	2	03-Jul-17	05-Jul-17	21		HVAC Finish & Trim for Controls					
	INT2130	Electrical Trim - Power & Lighting	3	03-Jul-17	06-Jul-17	20		Electrical Trim - Power & Lighting					
	INT2140	Electrical Trim - Fire Alarm	2	03-Jul-17	05-Jul-17	21		Electrical Trim - Fire Alarm					
	INT2150	Electrical Trim - Telecom	2	03-Jul-17	05-Jul-17	21		Electrical Trim - Telecom					
	INT2160	Display Boards	1	03-Jul-17	03-Jul-17	22		Display Boards					
	INT2170	Projection Screens	1	03-Jul-17	03-Jul-17	22		Projection Screens					
	INT2180	Ceiling Mounted Projectors	1	03-Jul-17	03-Jul-17	22		Ceiling Mounted Projectors					
	INT2190	Flooring Finishes incl. Base	3	27-Jul-17	31-Jul-17	6		Flooring Finishes incl. Base					
	INT2195	FE's and FEC's	1	03-Jul-17	03-Jul-17	26		FE's and FEC's					
	INT2200	Window Coverings	1	01-Aug-17	01-Aug-17	6		Window Coverings					
	INT2210	Interior Signage	1	01-Aug-17	01-Aug-17	6		Interior Signage					
	INT2220	Final Clean	1	02-Aug-17	02-Aug-17	6		Final Clean					
	INT2500	FRP on Walls of Toilet Room	1	20-Jun-17	20-Jun-17	32		FRP on Walls of Toilet Room					
	INT2510	Sheet Vinyl Flooring incl. Base at Toilet Room	1	21-Jun-17	21-Jun-17	32		Sheet Vinyl Flooring incl. Base at Toilet Room					
	INT2520	Set Plumibng Fixtures at Toilet Room	1	22-Jun-17	22-Jun-17	32		Set Plumibng Fixtures at Toilet Room					
	INT2530	Toilet Accessories at Toilet Room	1	23-Jun-17	23-Jun-17	32		Toilet Accessories at Toilet Room					
	INT2540	Final Clean Toilet Room	1	26-Jun-17	26-Jun-17	32		Final Clean Toilet Room					
	Classrooms 147 & 151		44	09-Jun-17	10-Aug-17	0							
	Demoltion		5	09-Jun-17	15-Jun-17	0							
	DEMO3000	Remove / Salvage HVAC Items	1	09-Jun-17	09-Jun-17	0		Remove / Salvage HVAC Items					
	DEMO3010	Remove / Salvage Casework	1	09-Jun-17	09-Jun-17	0		Remove / Salvage Casework					
	DEMO3020	Demo - Plumbing Items	1	12-Jun-17	12-Jun-17	0		Demo - Plumbing Items					
	DEMO3030	Demo - Mechanical Units	1	12-Jun-17	12-Jun-17	0		Demo - Mechanical Units					
	DEMO3040	Demo - Doors, Windows & Frames	1	12-Jun-17	12-Jun-17	0		Demo - Doors, Windows & Frames					
	DEMO3050	Demo - Interior Walls	1	13-Jun-17	13-Jun-17	0		Demo - Interior Walls					
	DEMO3060	Demo - Curtainwall System incl. Doors, Windows, Sur	1	13-Jun-17	13-Jun-17	0		Demo - Curtainwall System incl. Doors, Windows, Sunshades, Louvers					
	DEMO3070	Demo - Flooring	1	14-Jun-17	14-Jun-17	0		Demo - Flooring					
	DEMO3080	Demo - Ceiling Complete	1	14-Jun-17	14-Jun-17	0		Demo - Ceiling Complete					
	DEMO3090	Sawcut for (N) Doors / Windows	1	15-Jun-17	15-Jun-17	0		Sawcut for (N) Doors / Windows					
	Exterior		5	16-Jun-17	22-Jun-17	15							
	EXT3000	Framing for Aluminum Windows	3	16-Jun-17	20-Jun-17	15		Framing for Aluminum Windows					
	EXT3010	Install (N) Aluminum Windows	2	21-Jun-17	22-Jun-17	15		Install (N) Aluminum Windows					
	Interior Rough-In		16	16-Jun-17	10-Jul-17	22							
	INR3000	Framing for (N) Walls / Openings	5	16-Jun-17	22-Jun-17	0		Framing for (N) Walls / Openings					
Remaining Level of Effort Actual Level of Effort Remaining Work Critical LOE Actual Work Critical Remaining Work						Page 3 of 5				TASK filter: All Activities © Oracle Corporation			

