

ALAMEDA UNIFIED SCHOOL DISTRICT
Alameda, California
Resolution

September 12, 2017

Resolution No. 2017-2018.07

Notice of Completion for Otis Classroom Building (Increment 2)

WHEREAS, the Superintendent or Designee acting under authority granted by the Governing Board by Resolution No. 2017-2018.07 has accepted the Notice of Completion for the Otis Classroom Building completed under supervision of Meehleis Modular Buildings, Inc, all work approved and budgeted by the Governing Board; and

WHEREAS, the following work was approved and completed:

Contractor	Description of Work	Cost
Meehleis Modular Buildings Inc	Original bid	\$2,940,454.00
Change Orders 1 & 2	Design changes, disposal of existing concrete footing	\$55,522.00
Soft Costs		\$512,264.28

Total Project Cost \$3,508,240.28

NOW, THEREFORE, BE IT RESOLVED, that the Governing Board hereby ratifies Notice of Completion for the Otis Classroom Building (Increment 2).

PASSED AND ADOPTED by the following vote this 12th day of September, 2017:

AYES: _____ **MEMBERS:** _____

NOES: _____ **MEMBERS:** _____

ABSENT: _____ **MEMBERS:** _____

Gary K. Lym, President
Board of Education
Alameda Unified School District
Alameda County, State of California

ATTEST:

By: _____

Sean McPhetridge, Superintendent
Secretary of the Board of Education
Alameda Unified School District